

5/1/2026 update on the Bridge on Route 317 in Woodbury

Work Completed

- Material Procurement (completed)
- Setup detour and close the road (Completed)
- Remove damaged bridge superstructure (Completed)
- Set new steel 'U' Beams in place (Completed)
- New concrete bridge deck (Completed)
- Concrete end walls (Completed)
- Full depth roadway reconstruction (Completed)
- Drainage installation (Completed)
- Paving (Completed)

Work in Progress

- Install Guiderail systems and bridge rail – ongoing (04/13 to 04/24)
- Landscaping & Cleanup (04/24 to 05/15)
- Remove detour and open the road (05/15/26)



ALMOST THERE!!!!